

PROJECT STATUS REPORT #002

DATE

This report date: 12/14/07
Last report date: 11/16/07

SCOPE CONTROL

Building Square Footage (Plans Dated 10/24/07) – 40,000 GSF
Program Status – Approved

COST CONTROL

Revised Estimate (10/30/07): \$2,309,154
Revised Estimate (12/00/07): \$3,385,776

SCHEDULE CONTROL

Current Phase –Design Development

SUMMARY OF PAST ACTIVITIES

November 20, 2007 – Info Exchange Drawing transfer from HEWV to OGBC of AutoCAD floor plans for HVAC programming

November 27, 2007 – HEWV received feedback on plan revisions from Hub teams (SDAS, Enrolling, Out-of-Class and Student Orgs)

November 30, 2007 – Go-to-Meeting, HEWV provided exterior elevations to Rhodes for Walkthrough with Masonry subcontractor on Monday 12/03/07

December 6, 2007 – Conference call to review Cost estimate with HEWV, GTG and Rhodes

December 7, 2007 - Go-to-Meeting, HEWV and OGCB phone call to discuss project milestones

December 10, 2007 - Info Exchange Drawing transfer from HEWV to OGBC of AutoCAD floor plans to begin running HVAC loads, HEWV sent full-size set to Rhodes IT staff for mark ups of voice and data requirements, Conference call to review options for HVAC design to reduce cost

ACTIVITY SCHEDULED

Conference call with OGCB – December 17, 2007
Presentation to Hubs – January 11, 2007

ACTION REQUIRED BY CLIENT:

Provide HEWV with mark ups of voice and data requirements for distribution (due 12/28/07)
Elevator requirements (due 01/22/08)

ACTION REQUIRED BY ARCHITECT:

Provide Reflected Ceiling Plan backgrounds to OGCB (due 01/01/08)
Coordinate pre-order of the elevator with Rhodes, GTG and Burr & Cole
Elevator requirements (due 01/22/08)

ACTION REQUIRED BY OTHERS:

Building walkthrough prior to DD submittal by Project design team
Design Development set submittal (due 01/22/08)
Elevator Structural Modifications Document Set (due 02/18/08)

ATTACHMENTS – None at this time

DISTRIBUTION

Brian Foshee – Rhodes College
Project Team

PROJECT STATUS REPORT SUBMITTED BY

Jessica Norgren, AIA
Hanbury Evans Wright Vlattas + Company